

FIELD REPORT

Nitsch Project #:	12808	Date:	December 1, 2020
Client:	Pine Hill Village, LLC	Time:	8:00 AM
Project:	Pine Hill Development	Location:	Harvard, Massachusetts
Weather:	60°F		
Present:	Gavin Graham – Nitsch Engineering Peter Cricones – Developer Liz Allard – Town of Harvard		

The purpose of this site visit was to observe paving of two (2) driveways and Pine Bank neighborhood. Attached is a drawing showing the limits of this paving. It was noted that prior to paving, the site experienced 1.4 inches of rain within 24 hours. The Developer understood that this should have resulted in a pause in all construction activities, and any violations of the Order of Conditions would result in penalties. The Developer proceeded to pave despite a representative from the Town of Harvard Conservation Commission visiting the site to reiterate these violations to the Developer.

Details in the plans call for 1 ½-inch binder course to be poured over compacted gravel. Prior to paving, contractors compacted and graded out the gravel in the driveways. The roadway had been previously compacted. Paving started at 9:00 AM and ended at approximately 5:00 PM.

The following was noted:



Contractors working on compacting and grading out the driveway prior to paving.



Contractors working on compacting and grading out the driveway prior to paving. It was noted that the ground was saturated with standing water at low points at the time of this construction activity.



Contractor used a smaller paver for the driveways.



Temperatures ranged from 290 to 350 degrees Fahrenheit throughout the paving process.



There were two (2) large stones in the compacted gravel at the bridge culvert in Pine Bank. This may result in asphalt cracking and potholes in the future.



One-half of paved road in Pine Banks neighborhood.



Contractor paved up to Stow Road.



Contractor used a larger paver to pave the Pine Banks road.

BROX
BROX INDUSTRIES, INC.

Pursuant to applicable laws, responsibility for compliance with any and all state and federal guidelines, including, without implied limitation, any applicable weight restrictions remains with driver and/or employer. By accepting this receipt, driver and employer acknowledge being informed of the total weight of loaded vehicle, and agree to hold harmless and indemnify Brox Industries, Inc. for any damages or liability arising therefrom.

— THIS PRODUCT MAY HAVE BEEN PRODUCED USING REGULATED RECYCLABLE MATERIALS —

ASPHALT
100% RECYCLABLE

Brox Industries
1471 Methuen Street
Dracut, MA
978-805-9782

Ticket #: 330049
Date: 12/01/20
Time: 08:29 AM

*** Slip 2 Layout ***

CUSTOMER INFORMATION		JOB INFORMATION	
ID:	3689	ID:	0
Name:	PAVEY	Phone:	0
Address:	635 LOWELL STREET	Name:	PAVEY, INC.
	METHUEN, MA 01844-1855	Address:	
Phone:	978-794-1880		

Truck and Carrier Information		Truck Weights		
Truck ID:	1001	Gross	Tare	Net
Descriptor:	PAVEY 7	7606.0 lb	2074.0 lb	4732.0 lb
Carrier ID:	2017	38.03 TN	14.37 TN	23.66 TN
Name:	PAVEY INC			
Driver:				
Haul Type:	0	Zone ID:	0	
Haul Rate:	None	Name:	Default	

PRODUCT AND LOAD TOTALS

Name: MA 3/4" DENSE BNDR 25R

ID:	2/TODAY	2/TODAY
JMF#:	42.79TN	42.79TN

Ordereds: 0.00TN Remaining: -42.79TN

Weighmaster: John Gagliardi Received By: *[Signature]*

DRUM PLANT

BA 1567136

Quality. Integrity. Family Owned & operated since 1947

Sample of asphalt slip. The same mix from the same plant was used throughout the day.

Gavin Graham
Gavin Graham
Project Designer

GNG/ajc

Q:\12808 Pine Hill 40B\Civil\CA\Site Visit\Field Reports\2020-12-01\12808-Field Report-2020-12-01.docx

Disclaimer: Nitsch Engineering performed this site visit in compliance with the guidelines and requirements of the Commonwealth of Massachusetts COVID-19 Guidelines and Procedures for All Construction Sites and Workers at All Public Work dated March 2020 (COVID-Construction Safety Guidance) and with the COVID-19 guidelines and requirements issued by the CDC and OSHA. However, Nitsch Engineering's services DO NOT include observations for compliance of the General Contractor and/or the construction site with the COVID-19 Construction Safety Guidance and with the COVID-19 guidelines and requirements issued by the CDC and OSHA. Jobsite/worker safety duties belong with the General Contractor who has control of the jobsite and responsibility for constructing the project, including the implementation and compliance of the COVID-19 Construction Safety Guidance. Neither the professional activities of Nitsch Engineering, nor the presence of Nitsch Engineering or its employees and subconsultants at a construction/project site, imposes any duty on Nitsch Engineering, nor relieve the General Contractor of its obligations, duties, and responsibilities including health or safety precautions required by any regulatory agencies.

P.O. BOX 468 TYNGSBORO, MA
SCALE: 1" = 50 FEET DATE: REV. 4/16/19

R. WILSON and ASSOCIATES
LAND SURVEYORS and CIVIL ENGINEERS
360 MASS. AVE. SUITE 202 ACTON, MA 01720
PHONE: 978-266-0203 FAX: 978-266-0202

FILE NO. 1009/5086 DWG NO. 1009-5086 SITE 2018 SHEET NO. 1